



Construction—Started in April 2020/Planned completion August 2023

Site Work—Started in August 2022/Planned completion August 2023

Occupancy—Currently planned for August 2023

1) OVERVIEW

- Excavation underway for the new parking lot and all-weather turf field. Removal and hauling of soil taking place. Excavation for the new storm line to Gladstone Ave. is complete.
- Structural steel and concrete for the seismic upgrade continue in the interior. Steel stud and drywall is starting up.
- Window restoration and replacement as well as terra cotta brick repair continue on the exterior of the school.